

Handwritten: 1961

CONFIDENTIAL

Chief, Utilities Engineering Branch/REED

11 December 1961

Electrical Engineer/REED

25X1

Field Test of 20 KW Onan Diesel Generator

1. On 27 November 1961 a 20 KW. Onan Diesel Generator was set up and tested at [redacted]

25X1

The test was witnessed by:

25X1

[redacted] Procurement

25X1

[redacted] REED

25X1

[redacted] Engineer

25X1

2. These generators will be used to power a $7\frac{1}{2}$ HP incinerator blower motor. The blower motor that will be used was connected to the generator output. The test was made at 130 volts 50 cycles.

3. The generator performed satisfactorily. Voltage and frequency drop were checked and found to be within acceptable limits. A stroboscope was used to check generator and fan speeds. These were found to be within tolerances. All safety devices were checked on the engine.

25X1

Distribution:

Orig. & 1 - Addressee

1 - P/D - Insp. [redacted]

25X1

① - TED Regr. [redacted]

25X1

1 - CG/Phys Sec. [redacted]

2 - OL/REED

ORIGINAL CL BY 23 59 79
☐ DECL ☒ REVW ON 08/07/2010
EXT BYND 6 YRS BY SAME
REASON 3 d (3)

008632

DOB <u>186</u>	REV DATE <u>8 JULY 80</u>	BY <u>057447</u>
ORIG COMP <u>056</u>	OPI <u>56</u>	TYPE <u>02</u>
ORIG CLASS <u>M</u>	PAGES <u>1</u>	REV CLASS <u>C</u>
JUST <u>22</u>	NEXT REV <u>2010</u>	AUTH: <u>HR 10-2</u>

OL 1 6765

CONFIDENTIAL